

[www.csiro.au](http://www.csiro.au)

# The Australian SKA Pathfinder

**Antony Schinckel**  
**ASKAP Director**  
**ATUC 25 October 2011**



# ASKAP Overview

## 1. ASKAP Recent Highlights

### 1. ASKAP Status and Progress

1. Antennas
2. Phased Array Feeds (PAFs)
3. Digital Systems
4. Computing
5. Network connection to Pawsey HPC Centre for SKA Science
6. MRO Infrastructure
7. MRO Support Facility (Geraldton)

### 1. ASKAP Project Plan update – ADE

### 2. Current Status

# ASKAP – Recent Highlights


- **MRO Infrastructure Construction:**
  - McConnel Dowell Constructors (Australia) Pty Ltd
  - Construction 65% complete
- **Testing on first antennas**
  - Used in eVLBI observations
  - Exceed specifications (surface RMS 0.5 mm)
- **Pawsey Centre**
  - Delivery of 100 Tf machine at Murdoch University (Pawsey 1A)
  - ASKAP an early developer on this machine, now developing larger software
- **Promising results with PAF**
  - First full-size (188 element) tested at Parkes Testbed Facility (12m)
  - Excellent results
- **Digital Systems**
  - BETA (6 antennas) digital system components now delivered
  - Integration underway

# ASKAP – Recent Highlights

- Fibre link to Geraldton
  - Completed and in use
  - Link from Geraldton to Perth demonstrated (eVLBI)
- “X-band” VLBI – first successful tests at higher frequency
- Successful workshop with Fraunhofer Institute in Berlin on future power renewable power options for ASKAP and SKA



# ASKAP – Recent Highlights



PKS 0637-752, observed at 1.4 GHz with the first e-VLBI observations to use the new ASKAP and Warkworth telescopes, and the NBN/CSIRO/NRN/AARNet fibre connection between the MRO and Perth. PKS0637-752 is thought to harbour a binary supermassive black hole.

Credit: CASS and ICRAR VLBI and ASKAP Teams

# ASKAP – Wajarri Naming Ceremony



Photos: courtesy Steve Douglas

CSIRO - ASKAP ATUC 25 October 2011



# ASKAP – Wajarri Naming Ceremony

- **Wilara** - wi-la-ra (Moon)
- **Bundarra** - bun-da-ra (Stars)
- **Biyarli** - bi-yar-li (Galah)
- **Jirdilungu** - jir-di-lu-ngu (Milky Way)
- **Balayi** - ba - la -yi (Lookout)
- **Diggiedumble** - dig gee dum bull (Table top hill)



# ASKAP – Wajarri Naming Ceremony



# ASKAP Overview

## 1. ASKAP Recent Highlights

### 1. ASKAP Status and Progress

#### 1. Antennas

2. Phased Array Feeds (PAFs)
3. Digital Systems
4. Computing
5. Network connection to Pawsey HPC Centre for SKA Science
6. MRO Infrastructure
7. MRO Support Facility (Geraldton)

### 1. ASKAP Project Plan update – ADE

### 2. Current Status



# ASKAP – Antennas

- Ten CETC54 engineers have been on site doing minor completion work on the first antennas along with 3 Boom Logistics and 4 – 6 TME staff from Geraldton involved in antenna assembly
- Nine antennas are completed
- Five more in assembly
- Average time is now 5 days per antenna
- Antennas continue to exceed surface RMS specification –
  - Specification is 1.0mm
  - Delivered RMS averaging 0.52 mm RMS (20 GHz ?)
- Completion of all 36 scheduled Q2 2012

# ASKAP - Antennas



# ASKAP - Antennas





# ASKAP Antennas



CSIRO - ASKAP ATUC 25 October 2011



# ASKAP - Antennas



CSIRO - ASKAP ATUC 25 October 2011



# ASKAP Overview

## 1. ASKAP Recent Highlights

### 1. ASKAP Status and Progress

1. Antennas
2. Phased Array Feeds (PAFs)
3. Digital Systems
4. Computing
5. Network connection to Pawsey HPC Centre for SKA Science
6. MRO Infrastructure
7. MRO Support Facility (Geraldton)

### 1. ASKAP Project Plan update – ADE

### 2. Current Status


# ASKAP – PAF at Parkes

- First full size Phased Array Feed completed MATES integration testing and deployed to Parkes on 13 June 2011
- Initial ground based “aperture array” tests very successful
  - **sub 50 K** temp across much of the band
- Installed on the Parkes 12 metre on 26 July 2011
  - ground AA results confirmed
  - first sky scans very promising
- Second PAF shipped to MRO 10 October 2011
  - will be installed on ASKAP antenna this week
- Remaining 5 Mark I PAFs for BETA in various phases of build













CSIRO - ASKA








Analog racks, power supplies,  
Digitiser and transport  
(shielded racks) in pedestal 3

23 October 2011

# ASKAP PAF Aperture Beamformed Receiver Temp (Boresight Beam)

Approximate Beamformed Aperture Array Receiver Temperature  $T_{rx} \approx 295/(y-1)$


Not Corrected for Sky Brightness  
Beamformed on Radiated Noise at Boresight



Sensitivity matching conditions: Hay, IJMOT 5,6,2010 & ICEAA 2010.  
Measurement: unpublished



## Drift scan of Virgo across PAF, PTF, 64 MHz Preliminary



Hotan, Chippendale, Reynolds, O'Sullivan, Hay et al, CSIRO  
Hay, IJMOT 5,6,2010 & ICEAA 2010.



# ASKAP Overview

## 1. ASKAP Recent Highlights

### 1. ASKAP Status and Progress

1. Antennas
2. Phased Array Feeds (PAFs)
3. Digital Systems
4. Computing
5. Network connection to Pawsey HPC Centre for SKA Science
6. MRO Infrastructure
7. MRO Support Facility (Geraldton)

### 1. ASKAP Project Plan update – ADE

### 2. Current Status

# ASKAP – Digital Systems

- June 2011 – all BETA quantity Redback-2 and DragonFly-2 boards delivered
- 2 Tera-bits/second (2Tbps) communications from the digital receiver to the beamformer operational
- First full ACM (Array Covariance Matrix) in real-time achieved using ASKAP hardware
- Deployment to Parkes of first unit successful
- Deploying to MRO for 1<sup>st</sup> antenna and BETA

# ASKAP – Digital Systems



Integration and test area (Digital)



# ASKAP Overview

## 1. ASKAP Recent Highlights

### 1. ASKAP Status and Progress

1. Antennas
2. Phased Array Feeds (PAFs)
3. Digital Systems
4. Computing
5. Network connection to Pawsey HPC Centre for SKA Science
6. MRO Infrastructure
7. MRO Support Facility (Geraldton)

### 1. ASKAP Project Plan update – ADE

### 2. Current Status



# ASKAP – Computing


- ASKAP commenced “porting” and development on the Pawsey HPC for SKA Computing, phase 1A machine at Murdoch University
- Spectral line imager demonstrated at 1024 cores
- Version 0.4 of the Telescope Operating System released (ToS)
- PAF oriented software installed at Parkes 12 Metre (May)
- ASKAP Computer group in top 10 HPC users in Australia
  - top 3 in terms of s/w developers

# ASKAP – Computing

Pawsey 1A machine:

- 10 % of full Petaflop machine
- Hewlett Packard “Computing in a can”

# ASKAP – Pawesey Centre – 1A computer Murdoch University




# ASKAP – Computing

Pawsey 1A machine (107<sup>th</sup> most powerful in the world)

- 10 % of full Petaflop machine
- Hewlett Packard “Computing in a can”
- 800 nodes, each dual hex core Intel Xenon 2.8 GHz processors and 28 GB memory
  - = 9600 core machine with 18 TB RAM
- Full Petaflop machine procurement opens 21 November 2013
  - Commission by mid-2013



# ASKAP – Pawesey Centre – 1A computer Murdoch University



# ASKAP Overview

## 1. ASKAP Recent Highlights

### 1. ASKAP Status and Progress

1. Antennas
2. Phased Array Feeds (PAFs)
3. Digital Systems
4. Computing
5. Network connection to Pawsey HPC Centre for SKA Science
6. MRO Infrastructure
7. MRO Support Facility (Geraldton)

### 1. ASKAP Project Plan update – ADE

### 2. Current Status

# ASKAP – Fibre MRO to Geraldton to Perth

- CCTS completed the fibre installation in early June 2011
- Three repeater huts fitted with equipment by CSIRO staff (mid June 2011)
  - two huts solar powered, one hut grid connected
  - economical, low power
- **First end-to-end (MRO to Geraldton) light on Sunday 19 June 2011**
- First 1 Gb/sec transmission in mid-July 2011, allowing the eVLBI observation
- NBN link Geraldton to Perth completed and tested
- Expect full access MRO – Pawsey HPC for SKA Science at 10 Gb/s in mid-December 2011
  - 40 Gb/sec March 2012
- (Currently ADSL level from Geraldton to outside world)



# ASKAP Overview

## 1. ASKAP Recent Highlights

### 1. ASKAP Status and Progress

1. Antennas
2. Phased Array Feeds (PAFs)
3. Digital Systems
4. Computing
5. Network connection to Pawsey HPC Centre for SKA Science
6. MRO Infrastructure
7. MRO Support Facility (Geraldton)

### 1. ASKAP Project Plan update – ADE

### 2. Current Status

# ASKAP – MRO Construction

- Good progress this year:
  - roads 90 % completed
  - fibre and power reticulation around site 60 % completed
  - all 36 antenna foundations are completed
  - runway refurbishment completed
  - Central Building foundation completed
  - 4 of 13 central building modules delivered to site
  - drilling for the geothermal cooling system for central building
    - 50 of 130 x 120 metre bores completed
  - Support for other projects (MWA etc) – 50 % installed



CSIRO - ASKAP ATUC 25 October 2011







CSIRO - ASKAP ATUC 25 October 2011

# ASKAP – Control Building modules arrive at MRO



CSIRO - ASKAP ATUC 25 October 2011



# MRO - Power Generation and Cooling

**CSIRO is committed to maximising the use of renewable power sources**

MRO Requirements:

- approximately 950+ kW, 24 hours, 365 days (1.4 MW peak)
- “medium” reliability (compared to DoD, communications, medical etc)
- major load is the electronics and processing (50 - 60 %)
- load variations dominantly due to diurnal cooling load
- RFI emission control to maintain pristine radio quiet site standards

**“Demand side” management during design and operations planning critical**


**Working with Horizon Power (WA utility) to develop the design and supply model**



# Horizon Power – Marble Bar hybrid station



# MRO Power Station Site Layout



# ASKAP Overview

## 1. ASKAP Recent Highlights

### 1. ASKAP Status and Progress

1. Antennas
2. Phased Array Feeds (PAFs)
3. Digital Systems
4. Computing
5. Network connection to Pawsey HPC Centre for SKA Science
6. MRO Infrastructure
7. MRO Support Facility (Geraldton)

### 1. ASKAP Project Plan update – ADE

### 2. Current Status

# ASKAP – MSF at the Geraldton University Centre

Notice to the industry of intent to release a tender given in region on 15 June 2011

RFT (Request for Tender) for the construction of the 800 sq m facility was posted on Austender on 27 June

Closed on 5 August 2011

Expect Contract award this week

Occupancy expected September 2012





# GENERAL NOTES

CONTRACTOR AND SUBCONTRACTOR SHALL VERIFY ALL DIMENSIONS OF THIS DRAWING AND SITE CONDITIONS PRIOR TO ANY WORK COMMENCING. ALL DIMENSIONS SHALL BE ADJUSTED TO THE ACTUAL SITE CONDITIONS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE RELEVANT AUTHORITIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE RELEVANT AUTHORITIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND APPROVALS FROM THE RELEVANT AUTHORITIES.

01. REFER TO SERVICE ENGINEERING DRAWINGS FOR LOCATION OF ALL SERVICES AND UTILITIES. 02. REFER TO SERVICE ENGINEERING DRAWINGS FOR LOCATION OF ALL SERVICES AND UTILITIES. 03. REFER TO SERVICE ENGINEERING DRAWINGS FOR LOCATION OF ALL SERVICES AND UTILITIES. 04. REFER TO SERVICE ENGINEERING DRAWINGS FOR LOCATION OF ALL SERVICES AND UTILITIES. 05. REFER TO SERVICE ENGINEERING DRAWINGS FOR LOCATION OF ALL SERVICES AND UTILITIES.

06. REFER TO MECHANICAL ENGINEERING DRAWINGS AND SHOP DRAWINGS FOR SIZE OF ALL DUCT PENETRATIONS AND SERVICE TRUNKS. 07. REFER TO MECHANICAL ENGINEERING DRAWINGS AND SHOP DRAWINGS FOR SIZE OF ALL DUCT PENETRATIONS AND SERVICE TRUNKS. 08. REFER TO MECHANICAL ENGINEERING DRAWINGS AND SHOP DRAWINGS FOR SIZE OF ALL DUCT PENETRATIONS AND SERVICE TRUNKS. 09. REFER TO MECHANICAL ENGINEERING DRAWINGS AND SHOP DRAWINGS FOR SIZE OF ALL DUCT PENETRATIONS AND SERVICE TRUNKS. 10. REFER TO MECHANICAL ENGINEERING DRAWINGS AND SHOP DRAWINGS FOR SIZE OF ALL DUCT PENETRATIONS AND SERVICE TRUNKS.



Rev.	Date	Revision Details
0	14.03.11	ISSUED FOR TENDER
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		


**aurecon**  
 aurecon australia Pty Ltd. 100/100 Lonsdale Street, Melbourne VIC 3000  
 Phone: +61 3 9594 1000 Fax: +61 3 9594 1001 Email: info@au.aurecon.com.au



**AUSTRALIAN SKA PATHFINDER MURCHISON RADIO OBSERVATORY SUPPORT FACILITY**

Drawn	Checked	Date
ET	ET	MAR 2011
Designed	Checked	Date
PTJ	PTJ	MAR 2011
Verified	Checked	Date
SW	SW	MAR 2011
Approved	Checked	Date
SW	SW	MAR 2011

**SITE PLAN**




TENDER	
Project No.	610058.00
Scale	As indicated
Sheet Size	A1
Drawing No.	A11-00
Revision	0

# GENERAL NOTES:

CONTRACTOR AND SUBCONTRACTOR SHALL VERIFY ALL DIMENSIONS OF THIS DRAWING AND SITE CONDITIONS PRIOR TO ANY WORK COMMENCING. ALL SHOP DRAWINGS SHALL BE SUBMITTED TO THE ARCHITECT. THE MANUFACTURER SHALL NOT COMMENCE ANY WORK PRIOR TO THE RETURN OF APPROVED SHOP DRAWINGS SIGNED BY THE RELEVANT CONSULTANT. THESE DRAWINGS TAKE PRECEDENCE OVER SCALED DIMENSIONS. THIS DRAWING SHOULD BE READ IN CONJUNCTION WITH ALL RELEVANT CONTRACTS, SPECIFICATIONS AND DRAWINGS. COPYRIGHT OF THIS DRAWING IS VESTED IN THE PRINCIPAL CONSULTANT. NOTE: THIS DRAWING INCLUDES ALL CLOUDED REVISIONS TAGGED AS THE REVISION IS REVIEWED OR ALL TRADE PACKAGES PREVIOUSLY ISSUED.

01. REFER TO SERVICE ENGINEER'S DRAWINGS FOR LOCATION OF S.D.P. BOXES, CLUTCHES AND SHUTTING DUCTS. REFER TO SERVICES ENGINEER'S DRAWINGS FOR COORDINATION OF SLAB & WALL BLOCKOUTS AND CORDED PENETRATIONS.
02. REFER TO STRUCTURAL ENGINEER'S DRAWINGS FOR SLAB SIZES AND DETAILS. REFER TO STRUCTURAL ENGINEER'S SUB-SOIL AND SHORING DETAILS.
03. REFER TO HYDRAULIC ENGINEER'S SERVICE PLAN FOR LOCATION OF SUB-BUILDUP SERVICES.
04. REFER TO STRUCTURAL ENGINEER'S DRAWINGS FOR COLUMN, STRUCTURAL, WALL SIZES & DETAILS.
05. REFER TO DOOR SCHEDULES FOR DOOR DETAILS.

06. REFER TO MECHANICAL ENGINEER'S DRAWINGS AND SHOP DRAWINGS FOR SIZES OF ALL DUCT PENETRATIONS AND LOUVER OPENING SIZES.
07. REFER TO MECHANICAL ENGINEER'S DETAILS FOR PENETRATIONS AND BUILDING IN OF DUCTS, GRILLES, PLANT AND CEILING PENETRATIONS.
08. BUILD A HOOT LEVEL PENETRATIONS FOR IN-SHORE IN CEILING SPACES. REFER TO MECHANICAL ENGINEER'S DRAWINGS FOR ADDITIONAL SETOUT INFORMATION AND TAGS FOR DIMENSIONS SHOWN. REFER TO REFERENCE TAGS FOR DETAIL TO ARCHITECTURAL DRAWINGS.
09. REFER TO SCHEDULES FOR PFME AND FINISHES CODES.




## LEGEND: ELEVATIONS & SECTIONS


L1\_FFL 4.500  
RL 4.500  
FEL 4.500  
ROOM NAME  
FLOOR FINISH  
1.001  
3.331  
1.001  
3.331  
DOOR NUMBER TAG WITH ROOM NUMBER  
WINDOW NUMBER TAG WITH ROOM NUMBER

FINISHED FLOOR LEVEL (METERS)  
ABOVE DATUM  
SPOT LEVEL - REDUCED LEVEL  
NOTED ABOVE DATUM  
SPOT LEVEL - FINISHED CEILING LEVEL  
METERS ABOVE DATUM  
ROOM TAG WITH NAME / NUMBER  
FLOOR FINISH  
DOOR NUMBER TAG WITH ROOM NUMBER  
WINDOW NUMBER TAG WITH ROOM NUMBER

ABBREVIATIONS:  
F - FIXED WINDOW  
A - GLASS LOUVER  
G - GLASS PANEL  
SD - SLIDING WINDOW  
AL - ALUMINUM PANEL  
CJ - CONTROL JOINT  
GLASS TYPE LEGEND:  
G1 - CLEAR GLASS  
G2 - BLUE GLASS  
G3 - BLUE BODY TINTED GLASS  
G4 - WHITE TRANSLUCENT INTERLAY GLASS  
G5 - BLUE TRANSLUCENT INTERLAY GLASS  
G6 - BLUE COLORBACK GLASS  
G7 - BLUE COLORBACK GLASS  
G8 - BLUE GLASS TO COMPLY WITH RELEVANT REGULATIONS AND AS SPECIFIED




1 SOUTH ELEVATION  
SCALE 1:100



2 WEST ELEVATION  
SCALE 1:100



3 NORTHWEST VIEW  
SCALE



4 NORTH-NORTH WEST VIEW  
SCALE

## TENDER

Project No.	610058.00
Scale	1:100
Sheet Size	A1
Drawing No.	A30-01
Revision	0

0	16.03.11	ISSUED FOR TENDER
Rev.	Date	Revision Details

**aurecon**  
Aurecon Australia Pty Ltd ABN 64 001 139 873 Telephone: +61 8 9223 1500  
Level 1 Sepulchre Road Square 206 Adelaide Terrace Perth Western Australia 6000 Australia Email: perth@ap.aurecongroup.com

Client:  
**CSIRO**

Consultants:  
Architect  
**COX**  
Cox Howlett & Bailey Woodland  
200 Murray Street  
Perth WA 6000 Australia  
Telephone: +61 8 9332 3664  
Facsimile: +61 8 9332 1864

Project:  
**AUSTRALIAN SKA PATHFINDER MURCHISON RADIO OBSERVATORY SUPPORT FACILITY**

Drawn	ET	Signed	ET	Date	MAR 2011
Designed	ET,BW	Signed	ET,BW	Date	MAR 2011
Verified	BW	Signed	BW	Date	MAR 2011
Approved	SW	Signed	SW	Date	MAR 2011

## ELEVATION SOUTH & WEST



# ASKAP Overview

## 1. ASKAP Recent Highlights

### 1. ASKAP Status and Progress

1. Antennas
2. Phased Array Feeds (PAFs)
3. Digital Systems
4. Computing
5. Network connection to Pawsey HPC Centre for SKA Science
6. MRO Infrastructure
7. MRO Support Facility (Geraldton)

### 1. ASKAP Project Plan update – ADE

### 2. Current Status

# ASKAP Plan Overview

## ASKAP:

- rapid development cycles in all areas:
  - PAFs – chequerboards, LNAs etc
  - Data Transport
  - Digital Systems
  - Computing
- New technologies coming on line quickly
  - laser modulation allowing RFoF economically
  - V7 of Xilinx FPGA family
  - Analog to Digital Convertors



# ASKAP Plan Overview II

## ASKAP Design Enhancements (ADE)

1. Apply “Lessons learnt” from current PAF knowledge, BETA etc.  
Areas include:
  - mechanical packaging, size, impacts of RFoF, cooling etc
2. Incorporate new technologies
  - RF over Fibre
    - recent rapid price drop of optical components
    - minimise cable losses, stability,
    - continuous fibre from PAF to beamformer in central building
    - removes 95% of equipment from pedestal – cooling, RFI, elec
  - Virtex 7 – newest Xilinx FPGA family – factor of 4++ reduction
  - Direct sampling – deletes entire heterodyning sub-system
  - Mk II systems will be compatible with Mk I (12 PAF observing)

Build and install 6 of these new Mk II designed systems on ASKAP Antennas by March 2013

# ASKAP Plan Overview III

Three primary components to the plan:

## 1. Complete BETA, including:

1. 6 antennas with Mk I (existing) PAFs and Digital systems
2. 36 antennas + infrastructure (pads, power and fibre)
3. MRO infrastructure, fibre link to Geraldton, building, MSF, Power station

## 2. Commence ASKAP Design Enhancements (ADE)

Apply learning from ASKAP, including;

- RFoF (“RF over fibre”)
- PAF – RFoF-ready, high frequency fix, re-packaging
- Digital systems (Virtex 7, leaner, faster, cheaper)
- Equip additional 6 antennas with new Mk II PAFs (March2013)

## 3. Seek additional funding for the completion of 24 more PAF systems for ASKAP (2012 – 2013)

# ASKAP Key Milestone Overview

PAF on Parkes Testbed 12m	August 2011
PAF on MRO antenna	October 2011
Six Mk I PAF's on BETA (digital systems included)	October 2011 – Feb 2012
SST Reviews	November 2011
Limited BETA observing – start <ul style="list-style-type: none"><li>- phase closure</li><li>- commissioning focus</li><li>- aim is to generate basic data files</li><li>- primary BETA capability early 2012</li><li>- preliminary BETA data measurement sets Q3 2012</li></ul>	December 2011
MRO Infrastructure complete	January 2012
Six Mark II PAFs and Digital subsystems	March 2013 (total 12 PAFs)



*We acknowledge the Wajarri Yamatji people as the traditional owners of the Observatory site.*





More information: [www.atnf.csiro.au/projects/askap](http://www.atnf.csiro.au/projects/askap)



[www.csiro.au](http://www.csiro.au)

# Thank you