

v172c Setup:

Antennas	Pa-At-Mp-Ho-Hh
Start	134 19:00:00
Stop	135 18:58:00
Channel 1	1634 - 1650 MHz USB LCP
Channel 2	1650 - 1666 MHz USB LCP
Bandwidth	16 MHz
Recorder	S2
S2 Mode	32×4-2
DAS Mode	vsop.pro
Buggary Cable	out
Tape Change	135 00:56:00
Tape Change	135 06:56:00
Tape Change	135 12:56:00

Ftp: <ftp://ftp.atnf.csiro.au/pub/people/vlbi/v172/v172c>

Comments:

PCFS schedules ftp'd and drudg'd at At, Mp, Pa.

Mopra telescope schedule edited to include vt01d3 fringe-test schedule.
N.B.: Must have LCP on IFP1 input to the DAS. Mopra must switch cables!

ATCA schedule made on Leon. A time-relative schedule for 1934-638 for calibration is called V172C_setup.

From:

<http://www.atnf.csiro.au/vlbi/dokuwiki/> - **ATNF VLBI Wiki**

Permanent link:

<http://www.atnf.csiro.au/vlbi/dokuwiki/doku.php/lbaops/lbamay2005/v172c>

Last update: **2015/12/18 16:38**

